DIVISION 13 - SPECIAL CONSTRUCTION

SECTION 13121 - PRE-ENGINEERED STEEL TACTICAL TRAINING TOWER

PART 1 - GENERAL

1.1 RELATED DOCUMENTS

Drawings and general provisions of the contract, including General and Supplementary Conditions and Specification Sections, apply to this Section.

1.2 SUMMARY

This Section includes the following:
Tactical Training Tower.
Design requirements.

1.3 RELATED SECTIONS

The following Sections contain requirements that relate to this section:

1.4 REFERENCES

1.4.1 American Iron and Steel Institute (AISI):
"Specification for the Design of Cold-Formed Steel Structural Members."
1.4.2 American Institute of Steel Construction (AISC):
"Manual of Steel Construction", Allowable Stress or Load and Resistance Factor Design.
1.4.3 American Society for Testing and Materials (ASTM) Publications:
ASTM A-36 "Standard Specification for Carbon Structural Steel"
ASTM A-123 "Standard Specification for Zinc (Hot-Dip Galvanized) Coatings on Iron and Steel Products"
ASTM A-653 "Standard Specification for Steel Sheet, Zinc-Coated (Galvanized) or Zinc-Iron Alloy-Coated (Galvannealed) by the Hot-Dip Process"
ASTM A924 "Standard Specification for General Requirements for Steel Sheet, Metallic-Coated by the Hot-Dip Process"
1.4.4 Occupational Safety and Health Standards (OSHA):
29 CFR 1910.23 – "Guarding Floor, Wall Openings, and Holes"
29 CFR 1910.24 – "Fixed Industrial Stairs"
29 CFR 1910.27 – "Fixed Ladders"

PART 2-DESCRIPTION

TACTICAL TRAINING SIMULATOR

2.1 PURPOSE:

This structure will be used to provide safe, accurate, realistic simulations for law enforcement and military personnel to practice and learn tactical procedures necessary to achieve mission objectives and save lives.

2.2 GENERAL:

The tower shall utilize a structural steel frame system and curtain wall design. Structural framing systems are considered the norm for high-rise and commercial structures. The curtain wall/exterior wall panel design produces an ideal buffer or protection between the main structural frame of our building and any exterior elements, so that if an exterior wall panel is damaged, no structural damage is likely to occur. This wall panel system also creates a flat surface ideal for ladder or rappelling anywhere on the tower to simulate actual street conditions.

2.3 STRUCTURAL INTEGRITY:

The wind loads, deck and the roof loads stated herein represent the standard criteria. Increased loadings, as may be dictated by local jurisdictions, will be accommodated. The primary structural system shall utilize hot-rolled structural steel column and beam frames sized to meet and exceed the loads as indicated. This training simulator shall be considered a nonbuilding structure for both code compliance and load interpretation. The primary and secondary structural system shall also meet and exceed the loads as indicated while maintaining a maximum deflection of L/240.

2.4 CODE COMPLIANCE:

The classroom's primary structural and seismic design shall be in accordance with the building code having jurisdiction in the area of the project.

2.5 MATERIALS:

All materials shall be new and shall conform to applicable ASTM specifications. All structural or nonstructural materials used, 10 gauge or less in thickness, whether exposed or not to the elements shall be **hot dipped galvanized**. **When any mention of galvanized is noted within these specifications, it shall be implied to mean hot dipped galvanized.** Any exposed material which is not galvanized, shall be given one coat of shop paint.

2.6 FASTENERS:

All fasteners utilized with galvanized steel panels not exposed to the elements shall be electro-

galvanized. All exterior fasteners shall be furnished with a contained EPDM washer under the head for sealing. Structural columns and beams shall be field bolted with (A325) 5/8" diameter electro-galvanized bolts or larger. Anchor bolts shall by furnished by the concrete contractor, unpainted and of the size specified on the anchor bolt plan.

2.7 WEATHER SEALING:

All joints in weather tight areas are to be sealed with tape caulk or foam closures as specified on the building plan.

2.8 ROOF SYSTEMS:

Roofs shall be decked with standing seam panels, 24" or 18" wide, 24 ga. unpainted galvalume and shall meet the stated design load.

2.9 EXTERIOR WALL SYSTEM:

Wall panel/curtain wall system shall provide for a concentrated rappelling/ladder load of 890 pounds while the primary structural framing supporting this wall system shall provide for a concentrated point load of 2300 pounds. **Rake trims, parapet rake trims, and window opening sill trim corners shall be beveled to prevent rope chafing, personal injury, or equipment damage.**

2.10 WALL PANELS:

The exterior wall panels shall be essentially flat to allow for safe laddering and rappelling anywhere on the simulator without the requirement of additional exterior surface plates to form a flat surface. The exterior wall panels shall be of 18 ga. hot-dipped galvanized steel per ASTM A-924, class G-90**.** Panels shall have nominal 4 ¾" flats with a maximum 1 1/8" wide recesses and shall be set in the horizontal plane. Since panels are set in the horizontal plane, sealants are not required to make this structure weather tight (sealants in extreme temperature environments will breakdown prematurely). Panels must be brake formed to provide a maximum 1/8" inside radius. All end joints of all panels must be backed by a splice panel, which extends a minimum of 12" either side of the joint (24" total). Exterior walls panels shall be painted from the customer's choice of the manufacturer's available colors.

The interior wall panels shall be corrugated for added strength and durability. The interior wall panels consist of hot-dipped galvanized steel per ASTM A-924. The interior wall panels shall have a ¾" deep maximum corrugation at 3 ½" on center and shall be set in the vertical plane. Interior wall panels shall be painted white.

Painted wall panels (interior and exterior) shall be manufactured from coil coated steel meeting ASTM A-924**,** hot-dipped galvanized, and painted with a **paint system on both sides** of the panel. The base coat shall be a 0.2 to 0.25 mil coat of a polyurethane primer. The topcoat shall

be a 0.7 to 0.8 mil coat of silicon protected polyester on the face side. The paint, on both sides of the panel, is to be baked on. The finished surfaces are to have a light wax coating applied after painting.

2.11 SECONDARY WALL FRAMING:

Wall framing shall be of conventional steel stud construction. Studs are to run vertically to represent common stud construction and be spaced at no more than 24 inches on center. Stud size and gage shall be determined by the design engineer, and shall accommodate all design criteria stated in other sections of this specification. All rough openings shall be framed in the conventional manner and provide fastening surfaces for all interior and exterior finishes and trims as provided with the building system.

2.12 SECONDARY ROOF FRAMING:

Roof framing shall be of conventional steel joist construction. Joists are to be spaced at no more than 48 inches on center and shall have a maximum span length of 18 ft. All rough openings shall be framed in the conventional manner and provide fastening surfaces for all floor and roof decks as provided with the building system.

2.13 WINDOW & DOOR LOCATIONS:

Window and door locations indicated on the drawings are suggested only. All such openings are to be field cut and with the exception of the braced wall, may be located according to preference.

2.14 WINDOWS:

All window shall consist of a white thermal break aluminum frame, clear insulated glass, and horizontal slide.

2.15 DOORS:

Doors for all areas shall be double skinned, insulated swing doors with 3 fixed pin hinges and full weather stripping.

2.16 NOT USED

2.17 NOT USED

2.18 NOT USED

2.19 SERIES 1000 CLASSROOM/S1-C FEATURES:

24’-0” x 35’-6” (2/12 Pitch - gabled roof)

Roof live load 50 PSF
Wind load 90 MPH
3' x 7' exterior steel doors (see drawings for Qty.)
3' x 7' interior steel doors (see drawings for Qty.)
3' x 4' windows (see drawings for Qty.)
3 - interior rooms
**All interior finishes/fixtures, insulation, plumbing, electrical, and mechanical systems are provided by others.

2.20 NOT USED:

2.21 NOT USED:

2.22 NOT USED:

2.23 NOT USED:

2.24 DESIGN, DRAWINGS & DATA:

The supplier shall be responsible for providing the design exclusive of the foundation. Shall submit, as requested, structural calculations for review. Will, within 15 working days after the receipt of order, submit 2 sets of drawings detailing anchor bolt loadings and locations as well as general plans and elevations. Will submit 2 sets of assembly (steel erection) drawings and 2 sets of assembly manuals concurrent with the shipment of materials. Building parts shall each be identified by individual part numbers clearly written on or attached to the part. Part numbers shall coincide with the drawings.

2.25 DELIVERY, INSPECTION & STORAGE:

All components and accessories shall arrive via flat bed trailer. Materials for the burn room may arrive separately via common carrier. Inventory of delivered materials must be taken during delivery or shortly thereafter. Damage to, or shortages noted during delivery must be noted on the freight bill and reported at once to the manufacturer. All claims for damages or shortages must be reported within 48 hours of delivery Security and materials protection in storage is the responsibility of the receiving party. Materials packaged in small cartons must be stored in a secured area to prevent theft and/or damage by the elements. Materials stored outside must be stacked on pallets and covered with suitable waterproof coverings (not plastic).

2.26 WARRANTY:

2.26.1 General Warranty

The tower supplier shall certify that the training tower and its components have been designed to meet the contract specifications. The tower supplier shall warrant the

materials and components to be free of fabricating defects for a period of **one year** from the date of shipment. This warranty is limited to the replacement of defective parts, or at the tower supplier's option, authorization may be given to the PURCHASER to charge back to the supplier an agreed upon amount for extra fieldwork. The supplier will not ship replacement parts nor authorize extra work to any party other than the ORIGINAL PURCHASER. Any pre-engineered structure will require the erector to furnish a certain amount of field fabrication and / or modifications as stated in the manufacturer's handbook. Sections of work requiring field cutting or drilling are indicated on the drawings or in the assembly manual. Other field modifications may be necessitated by site conditions beyond the manufacturer's control. The foregoing are not subject to warranty.

2.26.2 Paint Warranty

The paint system shall provide a 30/25 year limited warranty on paint finish, which includes chalking and breakdown of film integrity.

2.26.3 Structure Warranty

A 5-year limited warranty shall be provided on the structure itself.

2.27 SUBMITTALS:

2.27.1 GENERAL: Submit the following in accordance with the Conditions of the Contract and Division 1 Specification Sections:

2.27.1.1 **PRODUCT DATA**, floor plans, elevations, catalog, general specifications, locations of similar projects completed.

2.27.1.2 **SAMPLES** of the manufacturer's standard color charts covering both the siding colors and the door and window trim colors shall be furnished to the owner.

2.27.2 QUALITY ASSURANCE:

2.27.2.1 **MANUFACTURER QUALIFICATIONS:**
The manufacturer shall have a minimum of 10 years successful experience in designing and manufacturing Training Towers of similar size and scope as project requires.

2.27.2.2 **ENGINEERING PROFESSIONAL QUALIFICATIONS:**
The engineering professional who designs the structure for the project must be registered in the State of the training tower's location and have successfully designed a minimum of 10 training

towers. Upon request, the engineering professional shall submit an Engineering Qualifications Form stating his licensing number in the state of licensure, as well as listing a minimum of 10 training towers that he has designed and stamped.

Remove if erection not included in this bid.

2.27.2.3 **ERECTOR QUALIFICATIONS:** The erector shall provide evidence of successfully completing two Training Towers of similar size and scope or shall be a certified Tactical Training System erector, as project requires

2.28 SUPPLIERS/SYSTEMS:

2.28.1 Acceptable Suppliers/Systems: Tactical Training Systems, 314 Wilburn Road, Sun Prairie, WI, 53590, Phone: 800/929-3726 or 608/327-4100, Fax: 866/639-7012 or 608/834-1843, E-mail: info@tacticaltrainingsystems.com, Website: www.tacticaltrainingsystems.com

2.28.2 Alternate Suppliers/Systems: Any systems/materials not explicitly meeting the specifications stated herein, shall be pre-approved fourteen days prior to the bid due date. For all systems/materials in question, the supplier/contractor shall provide samples, written specifications, warranties, full set of drawings, and MSDS. An itemized list must be provided that specifically references each item that deviates from this specification. In any case, all performance and warranty criteria stated herein must be met without exception.

PART 3-EXECUTION *Remove if erection not included in this bid.*

3.1 GENERAL

Comply with the manufacturers recommendations for preparation and storage of the tower components.

3.2 EXAMINATION

Verify that concrete work has cured a minimum of 14 days. Verify that anchor bolts are at the proper spacing and protrude the proper amount above the concrete. Report any variances to the owner's representative prior to proceeding with erection.

3.3 ERECTION

Follow the details supplied by the manufacturer. Report any discrepancies to the manufacturer prior to proceeding.

3.4 FIELD QUALITY CONTROL

3.4.1 DEFECTIVE WORK

Materials, components and assemblies not complying with the manufacturer's installation recommendations shall be repaired or replaced, at the option of the manufacturer.

3.4.2 INSPECTION

Verify that all bolted connections are tight, self-drilling screws with integral washers are seated snugly without washer distortion and rivets have not pulled through the attached materials. Replace improperly set or damaged fasteners.

Inspect all panels, trims and accessories for proper installation and fit. Replace any item which is damaged, warped or distorted. Insure that all field mitered corners fit tightly and smoothly.

3.4.3 ADJUSTING

Adjust all shutters, swing doors and hatches so that they swing smoothly without binding and so that the appropriate hardware latches without forcing or slamming. Insure that all closures are adjusted so that they close smoothly.

Check all electrical and mechanical devices to make sure that they are working properly. Fans must be tested and demonstrated as working at all speeds.

3.4.4 CLEAN-UP

At the end of each day check the site and pick all debris and garbage. Insure that all materials are secured in a neat and orderly fashion.

Thoroughly clean the tower inside and out at the completion of the erection process to remove all debris, garbage, packing materials, metal shavings and dirt.